

Status of Bond Projects
11/18/14 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:
Construction is 16% complete.
Phase 1 renovations are in process.



HR Framing and Structural Repairs



Federal Programs Offices – Drywall Complete,
Painting, Ceiling Grid Installation, HVAC
Above Ceiling Duct Installation, and Lighting Installation



School Operations Offices – Painting, Ceiling Grid Installation, HVAC Above Ceiling
Duct Installation, and Lighting Installation



Technology Office – Drywall Installation,
Insulating, and HVAC Rough-In



West Restroom Demolition
East Restrooms Are Open
(temporary doors and partitions)

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

C. Mesa Verde Elementary School Addition / Remodel:

Design Documents are complete and Construction Documents are being developed.

II. HEALTH, SAFETY, AND SECURITY

A. Wilson K-8 Playground Improvements:

Procurement of a General Contractor for courtyard playground improvements is in process.

III. NEW SCHOOL

A. New Elementary School:

Programming of the new school is in process with the architect of record and district staff.

Currently the curriculum model is being developed. The physical model of the building and site will be developed based on the curriculum model.

Procurement of a General Contractor is in process.



Group Programming Session