# Status of Construction Projects 05/11/2021 Governing Board Meeting

President Zibrat, Vice President Day, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

# AHS:

# **Bond Projects**


Exterior wrought iron fence painting - P.O. received

\$8,620

- re-paint fence between Library/Fine Arts and Library/Nurses Bldgs.

## **SFB Projects**

300 wing - structural evaluation	\$30,795
- design docs after IRHS weatherization documents	
Main gym roof replacement - 30% complete	\$660,070
Main gym bleacher repair - work scheduled for 5/13	\$8,873
Bldg. H - water heater replacement – Scheduling	\$2,598



# CDO:

## **Bond Projects**

Replacement of existing campus clocks to include:

- new wireless clocks and new clock transmitter
- obtaining cooperative contractor pricing

# **SFB Projects**

Campus roofing phase II

\$2,398,313

-Bldg. P - 85% complete

-Bldg. O - 60% complete

North gym evaporative cooler replacements - P.O. requested

\$16,661



## **IRHS**:

## **SFB Projects**

Roofing - Bldg. A - 100% complete

\$4,272,241

- Bldg. E 100% complete
- Bldg. F 10% complete
- Bldg. B 90% complete
- Bldg. D 90% complete
- Bldg. C 75% complete

Weatherization assessment - Bldg. E-F - plan review

\$28,100

Central Plant pump re-build - pump install 5/3

\$6,788



## AMS:

## **Bond Projects**

Art room improvements - summer 2021

- including new countertop/sink/backsplash reviewing contractor pricing HVAC replacement Bldg. 600 south summer 2021
  - obtaining cooperative contractor pricing

## **Copper Creek:**

## **Bond Projects**

A/C replacement Kitchen - summer 2021- P.O. received

\$26,601

#### **SFB Projects**

MPR roof - design grant submitted

\$3,240

#### **Cross:**

#### **Bond Projects**

Campus wide PA improvements to include additional interior/exterior speakers, new underground cable, interior cable and wireless clocks summer 2021

- obtaining cooperative contractor pricing

#### **SFB Projects**

Roof replacement - design documents approved by SFB

\$61,406

#### **Donaldson:**

## **Bond Projects**

AC Replacement - Bldg. K - Library/Admin. Bldg. - P.O. received

\$42,412

## El Hogar:

## **Bond Projects**

Carpet replacement Bldg. A - P.O. received - ordering materials \$4,338 HVAC replacement Bldgs. B & D - P.O. received - ordering materials \$42,021

#### **Harelson:**

#### **SFB Projects**

Funhouse weatherization - design P.O. issued

\$9,890

# **Holaway:**

#### **Bond Projects**

East side security fence improvements - P.O. received

\$50,429

Evaluating front office single point of entry and

- Main Switchgear replacement - June 2022

#### La Cima:

## **SFB Projects**

Music room HVAC blower replacement - blower shipping 4/30

\$2,919

#### Mesa Verde:

#### **SFB Projects**

Roof replacement - construction BRG grant submitted

\$1,027,351

# **Painted Sky:**

## **Bond Projects**

Exterior security fence painting phase 2 - summer 2021

- reviewing contractor pricing

#### Rillito:

#### **SFB Projects**

Buildings A & D weatherization - design grant submitted

\$4,010

#### Wilson:

#### **Bond Projects**

Fire alarm system replacement - 40% complete - currently working

\$699,552

- Academic 1st level conduit install- 95%
- Academic 2<sup>nd</sup> level conduit install- 50%

Carpet installed in classrooms 657 & 661 - P.O. issued

\$9,554

- remove VCT - contractor ordering materials - await scheduling

# SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!