

Status of Bond Projects
5/3/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Mesa Verde Elementary School Addition / Remodel:
Construction is 99.5% complete.



South side of New Building



New sod at former portable area

Scheduled for summer:

- Grouted rip rap along bus loop
- Cleanout ditches in front of school for proper drainage
- Seed swale along west side of playground

The Mesa Verde project is ahead of schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:
New Building

Block walls are complete

Roof framing was scheduled to begin Monday April 25th

Data work is complete until summer

Marquee design is in progress



Block walls in progress



Block walls complete

II. NEW SCHOOL

A. New Elementary School:

GMP approved by Governing Board at April 19 meeting

Michael McConnell named Principal

Subcontractor review to be scheduled

Permitting and plan reviews ongoing



III. Solar Construction Project

Phase I under construction

Cross – Generating power

Harelson – TEP meter set on April 20th

La Cima – Generating power

Walker – Awaiting light fixtures, finishing transformer install

Mesa Verde – Awaiting light fixtures, TEP meter set April 18th

Holaway/Pre-School –Transformer shipped April 20th

Warehouse – Generating power

Phase II under construction

Food/Service Bus Barn - Electrical gear work ongoing

Wetmore Center – Transformer scheduled for install, building electrical gear

Rillito Center –Building electrical gear, roof install ongoing

Nash – Building electrical gear

Keeling – Transformer work scheduled to begin

Rio Vista – Installing inverters and combiners

Phase III under construction

Amphi Middle – Columns set, top steel ongoing with modules to follow

Prince –Layout ongoing

Amphi High – Fence up, drilling and setting columns

Canyon De Oro – Fence scheduled for April 28th

Copper Creek 5/5/16
Wilson 4/28/16
Painted Sky 5/5/16

IRHS 4/28/16
Coronado 5/12/16
Donaldson 5/19/16



Rio Vista



Amphi Middle



Rillito Center



Keeling