

Status of Bond Projects

12/10/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

CDO:

Bond Projects

P.A. system upgrades - Advanced Controls Corp - working on punch list items	\$165,374
Main Switchgear Modernization - bid opens 11/26	\$19,260
Security fencing / panic gates - P.O. issued - scheduled for winter break	\$24,856
T Building - evaluate fan coils	\$7,257

IRHS:

Bond Projects

Central plant boiler - construction complete - awaiting close out docs	\$133,000
- add reduced pressure regulator to be installed 11/16	\$3,347

ADA parking lot improvements - waiting on bids

AMS:

Bond Projects

Cafeteria serving line - construction begins 12/2	\$16,219
TEP grant - LED lighting upgrades - materials on order to complete	\$78,255

Copper Creek:

Bond Projects

Maker Space - room 2 - Kittle Construction - pre-con meeting scheduled for week of 12/3	\$12,267
Central plant chiller replacement – pre-con meeting 11/26 - materials on order	\$196,000
Pueblo Mechanical - chiller controls - P.O. issued - disconnect (2) refrigerant monitors before demo of chillers - reconnect after new equipment installed	\$5,121

Coronado:

Bond Projects

Maker Space - room 8 - pre-con meeting scheduled for week of 12/2	\$11,983
Lighting replacement - rooms 5-10	\$37,451
HVAC replacement - (2) units on Building J - materials on order	\$28,008

Donaldson:

Bond Projects

Maker Space - room F-1	\$11,926
- pre-con meeting scheduled for week of 12/2	

Harelson:

Bond Projects

Boiler replacement - construction & factory start up complete	\$39,093
---	----------

Holaway:

Bond Projects

Evaluating front office single point of entry	
---	--

Evaluating security - fencing design	\$81,347
- East side - \$42,143	
- West side - \$39,204	

Keeling:

Bond Projects

Maker Space - room 6	\$10,842
- pre-con meeting scheduled for week of 12/2	

Roof restoration Building D	\$30,423
-----------------------------	----------

Parking lot improvements to Building G	\$31,019
--	----------

Mesa Verde:

Bond Projects

Maker Space - room 15 & 16	\$16,880
- pre-con meeting scheduled for week of 12/2	

Nash:**Bond Projects**

Maker Space - room 2	\$12,267
- pre-con meeting scheduled for week of 12/2	

Painted Sky:**Bond Projects**

Security fence painting - C&L Painting - 50% complete	\$16,875
- remainder to be completed on winter break	

Fire Alarm replacement design - received quote	\$10,651
--	----------

Prince:

TEP grant - LED lighting upgrades - 99% complete	\$69,179
- additional materials on order to complete this project	

Rio Vista:**Bond Projects**

Campus security fencing upgrades	\$64,677
- contractor ordering materials	

Wilson:

Bond Projects

Maker Space - P.O. requested	\$12,267
- pre-con meeting scheduled for week of 12/2	
Fire alarm system replacement design	\$22,093
ADA modifications to restroom - winter break start date	\$147,734

SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!