

## Status of Bond Projects

9/10/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

### CDO:

#### **Bond Projects**

|  |           |
|--|-----------|
| P.A. system upgrades – Advanced Controls Corp      | \$165,374 |
| -working on punch list items                       |           |
| Main Switchgear Modernization – design in progress | \$19,260  |
| Security fencing / panic gates – await P.O.        | \$24,856  |

### IRHS:

#### **Bond Projects**

|   |           |
|---|-----------|
| Central plant boiler replacement solicitation | \$133,000 |
| -approved, contractor ordering materials      |           |
| -boiler to be shipped middle of September     |           |

### AMS:

#### **Bond Projects**

|   |  |
|---|--|
| Cafeteria serving line                  |  |
| -received permit from health department |  |
| -await quote for restroom repairs       |  |
| -await quote on new partition wall      |  |

**Copper Creek:**

**Bond Projects**

Maker Space -- project planning

Central plant chiller replacement

-project planning- going out to bid 8/26

-pre-bid meeting 8/29 – bids due back 9/18

**Coronado:**

**Bond Projects**

Security fence painting – complete \$2,950

Maker Space-- project planning- Principal to pick a room \$20,000

**Cross:**

**Bond Projects**

Wrestling gym HVAC renovation

-contractor working on punch list items

-waiting on close out documents



**Donaldson:**

**Bond Projects**

Maker Space- room F-1 - project planning

Bottle filling drinking fountains in MPR and Admin \$5,226

**Harelson:**

**Bond Projects**

Boiler replacement \$39,093

-submittals approved-estimated arrival date for boiler 9/1

**Keeling:**

**Bond Projects**

Maker Space- room 6 -project planning

**Grant Project**

Fiesta Bowl playground – fall break \$35,000

**Mesa Verde:**

**Bond Projects**

Maker Space

P.A. system upgrades – P.O. issued - c/o in process to ad UPS \$28,384

-scheduled for fall break

**Nash:**

**Bond Projects**

Maker Space

Boiler replacement

\$61,823

-demo complete

-new unit installation in progress



**Painted Sky:**

**Bond Projects**

Security fence painting – C&L Painting

\$8,625

-await contractor scheduling

**Rio Vista:**

**Bond Projects**

Campus security fencing upgrades -reviewing quotes

**Walker:**

**Bond Projects**

Single point of entry – Chasse Builders \$68,686

-working on punch list items

Admin renovation fire alarm modification – complete \$5,255





**Wilson:**

**Bond Projects**

Maker Space

ADA modifications to restroom – in design

\$17,680

-engineers to have initial walk thru 9/5

***SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!***