

Status of Bond Projects
9/6/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Donaldson Elementary School Addition / Remodel:

New Building:

Sod was installed north and west of the new building
Students and teachers have moved in and are using and enjoying the new Art
Room & Computer Lab

Existing Campus Buildings:

Hydro-seeding was scheduled for the week of August 29th west of Pods B & C as
well as the west side playground, where the construction laydown yard was
located

The MPR restroom addition has ceramic tile ongoing and is schedule to be
complete September 12th

The new Marquee is scheduled to be installed and complete this September



Fresh Paint at Administration



MPR Restroom Addition

Donaldson Is On Time And On Budget

II. NEW SCHOOL

A. New Elementary School:

West side retaining wall block has begun

600 Building Pre-School designs are being incorporated

Chiller line trench from 200 bldg to 300 bldg was to be backfilled and complete by 8/26

The chiller trench now continues on around the 400, 500 & 600 bldg's

The building pads are all graded and footings were scheduled to begin today 9/6



Concrete Footing & Block for West Wall



Chiller Pipes From 200 Bldg to 300 Bldg

The New Stem School Is On Time And On Budget

III. Solar Construction Project

Phase I sites are all in production

Phase II sites are all in production

Phase III under construction

Amphi Middle – Final inspection passed 8/23

Prince – Final inspection passed 8/23

Amphi High – East Lot – Lights on, fine tuning inverters and gear work

West Lot – Electrical work & UG boring at structure #13

Canyon Del Oro –

West Lot – Lighting is on

North Lot – UG boring & under canopy electrical work ongoing

East Lot – Lights on, under canopy electrical work ongoing

IRHS – Lights on, UG boring, pulling feeders and com wires

Painted Sky – Finishing canopy electrical work

Wilson – Beginning under canopy electrical work

Copper Creek – Grounding on structures and installing inverters

Coronado – Installing top steel and modules

Donaldson – Pulling in feeders, lights on, finals scheduled for 9/2



CDO East Lot



Wilson



Painted Sky



IRHS West Lot