

Status of Bond Projects
10/7/14 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:
Construction is 5% complete.

Phase 1 demolition is complete. Phase 1 renovations are in process.



HR Office Addition Excavation



Federal Programs Framing
and Electrical Rough-In



School Operations Offices Framing, Electrical Rough-In and HVAC Modifications



Technology Wing Framing, Electrical Rough-In and HVAC Modifications



The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

C. Mesa Verde Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

II. NEW SCHOOL

A. New Elementary School:

Programming of the new school is in process with the architect of record and district staff. Currently the curriculum model is being developed. The physical model of the building and site will be developed based on the curriculum model.