

Status of Bond Projects
9/9/14 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Cross Middle School Addition / Remodel:

Construction is complete.

The Cross project was completed on schedule and under budget.

B. Harelson Elementary School Addition / Remodel:

Construction is complete.

The Harelson Project was completed on schedule and under budget.

C. Wetmore Center Renovation / New Professional Development Building:

Construction is 1% complete.

Phase one (of four) has started with demolition in room 118 (old bakery area), in rooms 184 – 186 (the old ACES area), and rooms 110 – 113 (old food service office).



Room 118 Demolition



Rooms 110 – 113 Demolition

D. Donaldson Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

E. Mesa Verde Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

II. HEALTH, SAFETY, & SECURITY

A. Wilson K-8 Health Office Renovation & Security Fencing Installation:

Construction is complete.

Unanticipated changes to the existing fire alarm and fire suppression systems were required by current codes. These corrections are being made and will add cost to the project. The exact cost and scope is still to be determined. Final design is being coordinated.

III. NEW SCHOOL

A. New Elementary School:

Programming of the new school has begun with the architect of record and district staff.