



Bond Projects Update • October

Current Project Updates...

- Planning for the addition at **Ironwood Ridge High School** is ongoing. Swaim and Associates Architecture is preparing drawings for pricing by CORE Construction. During this phase of planning, material estimating will take place with the design team evaluating energy saving measures. The team will also evaluate life cycle costs of systems, green building practices, new building technologies and how they relate to construction, and means of maintaining consistent appearance with the existing campus.
- The resurfacing project at **El Hogar/Land Lab** is progressing on schedule. Underground storm sewer work is complete and the block wall around the animal yard is being installed. Paving of the front parking lot is scheduled for the week of intercession.
- At **Coronado K-8**, planning for the renovation has started. Swaim and Associates, the architect for this project has met with the Bond Department and Coronado staff to develop drawings for the renovation. CORE Construction has also joined the schematic design process.
- The **Amphi High School** gym renovation project is coming along well. The bleacher demolition and floor repairs have been completed. Amphi's Facility Support department will conduct heater repairs this week and the new bleachers are scheduled to arrive on campus October 12th. Installation is expected to take 3 to 4 weeks.
- The **Transportation** Department has ordered the second phase of new busses under the bond. Twenty (20) full size busses and 4 smaller special needs will be delivered in this month.
- At **La Cima Middle School**, construction of the administration building, library, and four new classrooms is complete. The library and new classrooms are occupied and in use while the new administration building is expected to be occupied following intercession break. The renovation project of turning the old library into four new classrooms has also started.

\$19,323,437

of bond funds have been committed,
on projects to date.



(Top) Crews work to complete the parking lot drainage and resurfacing project at the Land Lab/ El Hogar. Drainage issues with the old parking lot caused it to fill with standing rain water. This project is also providing more security for the animals with a permanent wall and improved gates throughout the Land Lab.

Recently Completed Projects...

- The restroom renovation project in the MPR of **CDO High School** is complete and the restrooms are in use.
- Construction is complete at **Prince Elementary School**. Both the administration building and the classroom building are in use. The project was completed three months ahead of schedule and around \$300,000 (6%) under the contracted budget.
- The covered walkway replacement project at **CDO High School** is complete.
- At **Coronado K-8 School**, the health office remodeling project has been completed and is in use.
- The exterior staircase project for the two-story building at **Walker Elementary** has been completed
- The construction of the new computer lab and server room at **Amphi High School** is complete.

You have received this communiqué because we want you to remain informed about progress as it relates to the bond projects.

To have your email address added or removed from our list of contacts please send a request to:

wstratton@amphi.com

GOVERNING BOARD

Jeff Grant, President Diana Boros, Vice President Kent Paul Barrabee, Ph.D. Patricia Clymer Linda Loomis, Ph.D.

DISTRICT ADMINISTRATION

Vicki Balentine, Ph.D., Superintendent Todd A. Jaeger, J.D., Associate to the Superintendent Patrick Nelson, Associate Superintendent