Status of Bond Projects 12/5/17 Governing Board Meeting

President Day, Board Members, Mr. Jaeger Current Project Update:

The goal for the execution of the 2016 Bond funds is to complete bond projects at every school, every year. Project prioritization will be based on the Facility Condition Assessment with input from each site. Listed below are projects currently being reviewed for each site and includes the allocated site budget.

## **Amphitheater High:** \$527,530

ADA restroom renovation student center, Bids are due 12/7 Switchgear replacement equipment is ordered and bids for installation were due 11/29

Panther Hall Renovations Design Proposal is under review

## **Canyon Del Oro:** \$505,294

ADA modifications, pricing received
Drainage issue at Bldg. G, survey and pricing received
Chiller and Boiler, Building T & M, design complete, await pricing
Irrigation pressure tank, received quote- working on procurement
ADA bleacher estimate was received

## **Ironwood Ridge:** \$436,150

#### Renovation and Renewal

Painting of light poles, fixtures, gates, rails, District painting contractor bids are due 12/8

Snack bar upgrades are in design phase

## **Beach Volleyball:**

Contract approved by Gov Board 11/14

P.O.'s have been issued

AHS: \$300,454 Pre-construction Mtg occurred 11/21 CDO: \$273,208 Pre-construction Mtg occurred 11/22 IRHS: \$267,962 Pre-construction Mtg occurred 11/22

Construction is scheduled to begin 11/27 and complete 1/31 at each site Playable courts target date is Jan 15, 2017

**AMS** \$99,982

HVAC, G Bldg. (400 wing) is in design phase SFB

Copper Creek \$127,200

Parking lot top coat/seal is being scheduled Boiler replacement, design due 12/6

**Coronado** \$168,376

HVAC work is tentatively scheduled for Winter Break Clocks, Bells and PA, RFP is due 12/12

**Cross** \$145,646

HVAC Renovations for wrestling gym, design due 12/5 Lighting performance spec's are under review MPR flooring replacement is being scheduled for Winter Break

Donaldson \$37,928

Metal roof coating, District painting contractor bids are due 12/8 MPR HVAC, design is being finalized

**El Hogar** \$14,803

Needs are being reviewed for next years projects.

Harelson \$68,773

HVAC work consisting of 4 package units and 3 split systems is tentatively scheduled for Winter Break Researching an interior door to Principals office for privacy Researching drainage and flooding issues at teachers' lounge

**Holaway** \$52,807

Event and Security lighting in courtyard is scheduled for Winter Break Clocks, Bells & PA, RFP is due 12/12

**Keeling** \$55,798

Basketball court asphalt overlay/coating quotes have been received Playground equipment, District painting contractor bids are due 12/8 HVAC renovation for 2 units is tentatively scheduled for Winter Break

**<u>La Cima</u>** \$169,600

Renovation of MPR daylighting assembly, bids are due 12/15 Piping modifications for 2 chillers and EMCS, design is ongoing

**Mesa Verde** \$39,657

Site improvements to include adding 2 panic gates between Building's A & F, aluminum awning between office and room 13, replace water fountain and other improvements, Pre-bid walk completed 11/14

**Nash** \$82,189

HVAC work is tentatively scheduled for Winter Break Clocks, Bells & PA, RFP is due 12/12 Replacement of well pump is complete

**Painted Sky** \$111,896

Lighting performance spec's are under review

**Prince** \$92,005

A/C replacement to include 3 units in Building C, design is ongoing Classroom renovations, site selected rooms and prioritized

**Rillito** \$34,056

Interior renovations in Bldg. D, 600 classroom, bids are due 12/15

**Rio Vista** \$63,552

Lighting performance spec's are under review

**Walker** \$131,922

ADA Restroom required additional structural work and the new estimated date of completion is 12/8
Playground equipment painting, District painting contractor bids are due 12/8





# **Wilson** \$320,677

Parent drop-off alterations, bids received and is on the Board Agenda for tonight 12/5 Clocks, Bells & PA, RFP is due 12/12

HVAC fan coils and chiller pre-bid walk was completed and quotes were due 11/30

\*\* SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! \*\*