## Building Renewal Grant Program Evolution School Year 2018/2019 to Present

#### SY 2018-2019

**Organizational Structure:** School Facilities Board (SFB) Administrator, District Liaisons, and support staff. Appointed Board of Directors.

**Building Renewal Fund Appropriations:** \$32M

**Grant Process:** Districts apply for grant to correct Minimum Adequacy Guideline (MAG) deficiency. District Liaison review of request and recommendation for grant award to the board. Board of Directors approve grant award/funding.

#### **Project Flow**

Assessment Phase

**Design Phase** 

**Construction Phase** 

District must submit individual grant requests for each phase with \$ amount. SFB issues separate Terms & Conditions for each Project Phase.

#### SY 2023-2023

**Organizational Structure:** School Facilities Division (SFD) of the Arizona Department of Administration - Administrator, District Liaisons, and support staff. Appointed Oversight Board of Directors.

#### **Building Renewal Fund Appropriations:** \$200M

**Grant Process:** Districts apply for grant to correct MAG deficiency. District Liaison review and approval of grant award and phase grant funding.


#### **Project Flow**

Grant approved with required phase grants (assessment, design, and construction) assigned. No \$ amount awarded with grant award. SFD issues Terms & Conditions for complete project.

Districts submit individual phase grant requests for each assigned phase grant with \$ amount.

## <u>Highlights</u>

Cross Parking Lot Restoration – Bond & Adjacent Ways Funds



## **Cross Roof Replacement – BRG Funds**



## Holaway Front Office Renovation (Construction Progress) - Bond Funds







## Innovation Railing Installation – Bond Funds





## Prince Classroom Flooring Upgrades (Construction Progress) – Bond Funds





## Wilson Music Room Carpet Replacement – Bond Funds



# Status of Construction Projects 6/13/23 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with School Facility Division Building Renewal Grant (BRG), Bond and ESSER funding.

#### <u>AHS:</u>

Bond Projects Campus Access Control Improvements - 85% Complete	\$274,274
Back Up Generators for MDF Rooms – Procurement	
Main Entrance Security Upgrades – Summer Project	\$93,188
Bldg D Handicap Access Improvements (Ramp) - Summer Project	\$86,512
South Campus Security Fencing Upgrades - Summer Project	\$129,945
East Parking Lot Improvements - Summer Project	\$22,487
Adjacent Ways Projects	
Southwest Campus Fire Lane Paving – Summer Project	\$38,381
Main Entrance Fire Lane Paving - Summer Project	\$48,684
<u>BRG Projects</u> CP #3 Hot Water Line Replacement Design - Design 50% Complete	\$13,315
300 Wing – Structural Repairs Construction - Under Construction	\$457,214

Campus Roof Replacements PH I, East Campus – Design Grant Submitted PH II, West Campus – Assessment – PO Issued	\$71,940 \$5,565
Bldg DN Evaporative Cooler to A/C Conversion - Under Construction	\$896,784
CP # 2 Hot Water Line Replacement Design – PO Issued	\$14,195
CP # 3 Water Treatment Equipment Repair - PO Issued	\$2,430
<u>CDO:</u>	
<u>Bond Projects</u> Building BN HVAC Controls Improvement - Summer Project	\$10,358
ESSER Projects Building BN HVAC Improvements - Fall Project \$28	31,183
BRG Projects	
Campus Weatherization Assessment - PH I, W Campus – PO Issued - PH II, E Campus – PO Issued	\$8,100 \$8,130
North Gym Evaporative Cooler to A/C Conversion - Units ordered – Fall '23 Project	\$1,208,101

#### IRHS:

Bond Projects Irrigation Well Design - Complete	\$58,538
Main Gym Bleacher Repairs – Construction Start 6/12	\$59 <i>,</i> 983
Main Gym & Auditorium Painting – PO Issued - Construction Start 6/12	\$133,824
Main Gym Floor Re-Finish – Construction Start 7/17	\$46,314
CP Plant Control Valve Replacements – Fall Project	\$187,802
Front Parking Lot Improvements – Const. Start 6/12	\$57 <i>,</i> 891
<u>Adjacent Ways Projects</u> Central Plant Fire Lane Pavement R&R - Construction Start 6/19	\$45,000
Front Fire Lane R&R – Construction Start 6/12tion	\$100,304
<u>BRG Projects</u> Weatherization Academic Buildings – Grant Submitted	\$417,263
Mold Remediation & Restoration – Summer Project	\$95,090
Classroom A105 Carpet Replacement – Grant Submitted	ł

AMS:	
Bond Projects	
Front Parking Lot Improvements	\$97,118
- Construction Start 6/21	
Adjacent Ways Projects	
Fire Lane Improvements – Construction Start 6/21	\$49,838
ESSER Projects	
Building 300 HVAC Improvements – Fall Project	\$149,647
Copper Creek:	
Bond Projects	620 450
Central Plant Cooling Tower & Pump Upgrades Design	\$20,450
- PO Issued	
RRC Drojecto	
BRG Projects	¢507 200
MPR Roof Replacement – Construction Start Mid-June	\$587,299
Coronado:	
Bond Projects	
Boys & Girls Locker Room HVAC Improvements	\$114,238
- Fall '23 Project	<b>711</b> 7,200
Exterior Site Improvements & Flooring– PO Issued	\$80,147
	<i>\(\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</i>
Cross:	
Bond Projects	
Parking Lot Improvements – Complete	\$86,781
Adjacent Ways Projects	
Fire Lane and Bus Lane Improvements - Complete	\$82 <i>,</i> 895

BRG Projects	
Campus Weatherization Assessment – Grant Submittee	\$10,500
Campus Roof Replacement - Complete	\$4,075,000
Land Lab:	
<u>Bond Projects</u> Building D Restroom HVAC – Procurement	
Harelson:	
<u>BRG Projects</u> Campus Roof Assessment – Grant Submitted	\$6,705
Holaway:	
Bond Projects	
Front Office Single Point of Entry - Construction Start 5/22	\$106,923
Admin Office Access Controls – Summer Project	\$13,907
Campus Access Control Improvements – Summer/Fall	\$34,940
Innovation:	
Bond Projects	
Fence Improvements – Complete	\$7,807
Keeling:	
Bond Projects	
Campus HVAC Controls – 75% Complete	\$138,435
La Cima:	
Bond Projects	
Front Parking Lot/Student Drop Off Improvements	\$129,769
	13

- 25% Complete	
<u>ESSER Projects</u> Central Plant Chiller Replacement – January '24 Projec	t \$425,983
<u>BRG Projects</u> Campus Weatherization Design – Grant Submitted	\$33,920
Campus Roof Assessment – Grant Submitted	\$6,845
Mesa Verde: <u>BRG Projects</u> Campus Roof Replacement East Classrooms - 95% Complete West Classrooms - 50% Complete Admin – 95% Complete MPR – 95% Complete	\$1,601,623
<u>Nash:</u> <u>Bond Projects</u> Kitchen HVAC Replacement – Fall Project	\$32,835
<u>ESSER Projects</u> Building I HVAC Improvements – Fall Project	\$156,101
<u>BRG Projects</u> Campus Roof Assessment – Grant Submitted	\$7,705
CP Water Treatment Equipment Repair - PO Issued	\$1,047

### Painted Sky:

ESSER Projects	
HVAC Replacement Classrooms 114,115 & 116	\$43,903
- Complete	
BRG Projects	
Fire Alarm Replacement Design – 75% Complete	\$25 <i>,</i> 460
Boiler # 2 Replacement – Grant Submitted – Design	\$19,315
Prince:	
Bond Projects	
Building C Ductwork, Flooring & Lighting – 15% Complete	\$392,205
<ul> <li>Asbestos Abatement – Complete</li> </ul>	\$18,527
BRG Projects	
CP Water Treatment Equipment Repair – PO Issued	\$1,047
	+-/-
Campus Roof Replacement Assessment – Grant Submitte	ed \$7,105
Camps Weatherization Assessment – Grant Submitted	\$9 <i>,</i> 095
West Wing HVAC Coil Replacement – Grant Submitted	
Rillito:	
Bond Projects	
Admin Office & Campus Access Controls	\$46,018
- June Project	
Rio Vistor	
<u>Rio Vista:</u> Bond Projects	
Building C Access Controls – PO Requested	\$17,844
	· -· /• · ·

Walker:	
Bond Projects Building F Classroom Improvements - Construction Start 6/20	\$88,100
<u>ESSER Projects</u> Buildings B, C, D & E HVAC Improvements - Complete	\$248,529
<u>BRG Projects</u> CP Water Treatment Equipment Repair - PO Issued	\$2,430
<u>Wilson:</u>	
<u>Bond Projects</u> South MPR & Locker Room HVAC - Fall Project	\$183,609
Interior Improvement North MPR & Hallway Lighting - Summer Project	\$199,980
ESSER Drojacts	
<u>ESSER Projects</u> CP Cooling Tower Replacements – Complete	\$609,234
Campus HVAC Controls Upgrades – Complete	\$255,229
<u>BRG Projects</u> MPR Stage HVAC Replacement Design- Complete	\$15,845
MPR Buildings Roof Replacement Design - Grant Submitted	\$26,820
Campus Building Hot Water Line Replacement Design - PO Issued	\$23,975

Campus Weatherization Assessment - Grant Submitted

SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!