

Status of Bond Projects

02/09/2021 Governing Board Meeting

President Zibrat, Vice President Day, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

SFB Projects

300 wing – structural evaluation – design grant approved by SFB	\$30,795
Main gym roof replacement – construction grant approved by SFB	\$660,070
CP 5 boiler replacement – P.O. issued, boiler ordered	\$25,454
CP 1 hot water line leak assessment – excavation to start 1/21	\$5,000

CDO:

Bond Projects

HVAC design retrofit in Bldg BN – Dance Studio – 95% complete	\$18,000
---	----------

SFB Projects

Campus roofing phase I	\$2,662,679
- Bldg E - 100% complete - Bldg JE - 100% complete	
- Bldg JW -100% complete - Bldg J - 100% complete	
- Bldg K - 100% complete - Bldg D - 100% complete	
- Bldg S - 100% complete - Bldg N - 100% complete	
- Bldg M - 100% complete - Bldg T - 100% complete	
Campus roofing phase II –Bldg P - 35% complete	\$2,398,313
North gym locker room HVAC replacement - unit removed, curb set	\$16,610



IRHS:

SFB Projects

Roofing - Bldg A – 100% complete	\$4,272,241
- Bldg E – 90% complete – coating in progress	
- Bldg F – 10% complete	
- Bldg B – 60% complete	
- Bldg E-F - weatherization assessment	\$28,100
-- design grant – approved by SFB	



AMS:

SFB Projects

HVAC replacement – classroom 810 – P.O. issued, unit ordered	\$10,113
--	----------

Copper Creek:

Bond Projects

Design for staff RR remodel / special needs RR - complete	\$7,500
Remodel ADA RR –construction 95% complete	\$40,337



SFB Projects

MPR roof assessment – field work complete	\$3,240
HVAC Control Repair – EA Grant Approved	\$5,217

Cross:

SFB Projects

Roof replacement – design documents 80% complete	\$61,406
--	----------

Donaldson:

SFB Projects

MPR boiler replacement – P.O. issued – mid Feb. delivery date	\$18,914
---	----------

Harelson:

SFB Projects

Funhouse weatherization – design grant submitted to SFB	\$9,890
---	---------

Mesa Verde:

SFB Projects

Roof replacement – bids due 1/27	\$42,450
----------------------------------	----------

Painted Sky:

Bond Projects

Replace (1) 130 ton chiller with a Quantech high efficiency chiller \$142,319
-- contractor ordering materials – install during rodeo break

Rillito:

SFB Projects

Bldg A & D weatherization – assessment inspection testing complete \$4,010

Walker:

SFB Projects

HVAC replacement – Classroom 15 – unit ordered \$9,994
HVAC replacement – Classroom 5 – complete \$10,003



Wilson:

Bond Projects

Fire alarm system replacement - P.O. issued \$699,552
-- pre-construction meeting 2/10 – construction start date 3/1

***SOMETHING NEW AT EVERY SCHOOL,
EVERY YEAR!***