

Status of Bond Projects 2/19/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

HVAC replacements (3) on locker room / coaches office **\$57,413**
PO issued, waiting for shipment date, anticipated spring break install

Canyon Del Oro:

Library condensing units & coils replacement **\$97,789**
Preconstruction Meeting scheduled March 4
Estimated start date 3/11

Exterior painting of south gym is complete **\$74,648**

Track replacement, P.O. has been requested – summer project **\$259,391**

HVAC replacement – (1) unit on trainer room **\$15,621**

HVAC repairs – South gym air handler **\$4,944**



Ironwood Ridge:

Security and wrought iron fencing construction in progress **\$161,067**

C & L painting – paint all new security fencing **\$46,000**



Coronado:

Roofing Southwest to restore roof on bldg. C
Scheduled for spring break **\$23,897**

Phase 1 – replace 5 package units – complete **\$53,356**

Phase 2 – replace 5 package units
P.O. received – scheduling **\$53,887**



Cross:

Roofing and HVAC renovations for wrestling gym being scheduled \$347,800

Harelson:

P.A. and underground cabling upgrades – await scheduling \$39,093

La Cima:

**Piping modifications, 3 chillers/central plant – pre-con meeting 2/6 \$363,885
Estimated start date 2/11**

Create maker space place holder \$20,000

Painted Sky:

**Security & P.A. upgrades to district standards \$77,237
Including underground wiring & replacing clocks – start date 1/14**

Create maker space place holder \$20,000

Prince:

**HVAC Bldgs CN, CW, CE scheduling delayed due to completion risk \$258,000
Winter Break 1 unit completed – CW building
Summer break for remaining 2**

Replace boiler in central plant Bldgs A, B – P.O. received \$19,658



Rio Vista:

Lighting upgrade – installation in all classrooms complete Library lighting equipment to ship mid Jan	\$86,506
Outdoor basketball court repairs during spring break	\$27,070
Create maker space place holder	\$20,000

Walker:

Construct a single point of entry Summer project	\$69,436
Security fencing upgrades – estimated start date 2/18 Painting of security fencing	\$83,637 \$4,400
Create maker space – room 19	\$20,000

Wilson:

Fan coil units control valve upgrades 95% complete – estimated completion date 1/25	\$57,465
Replace Bollard lighting to LED in walkway (13)	\$16,101



**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****