

Status of Bond Projects
3/12/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

HVAC replacements (3) on locker room / coaches office **\$57,413**
PO issued, waiting shipment date, anticipated spring break install

Canyon Del Oro:

Library condensing units & coils replacement **\$97,789**
Pre-con meeting March 7
Estimated start date 3/11

Track replacement scheduled for summer project **\$259,391**

HVAC replacement – (1) unit on trainer room **\$15,621**

HVAC repairs – south gym air handler **\$4,944**

Ironwood Ridge:

Security and wrought iron fencing construction in progress **\$161,067**
Post installation complete – panels are in progress

C & L painting – paint all new security fencing – IRHS blue **\$46,000**
Tentative start date 3/18 – spring break



Coronado:

Roofing Southwest to restore roof on bldg. C **\$23,897**
Pre-con 12/4 – scheduled for spring break

Phase 2 – replace 5 package units – start date spring break **\$53,887**

Well repairs – Reliant Well & Drilling – complete **\$22,560**

Cross:

Roofing and HVAC renovations for wrestling gym **\$347,800**
Scheduling and pre-construction process started

Harelson:

P.A. and underground cabling upgrades **\$39,093**
Anticipated spring break project

La Cima:

Piping modifications, 3 chillers/central plant **\$363,885**
Start date 2/11





Painted Sky:

Security & P.A. upgrades to district standards

\$77,237

Including underground wiring & replacing clocks – 95% complete



Prince:

HVAC Bldgs CN, CE scheduling for summer break **\$258,000**

Replace boiler in central plant – complete **\$19,658**



Rio Vista:

Lighting upgrade – classrooms complete **\$86,506**

Library lighting replaced during rodeo break

Punch walk items pending

Outdoor basketball court repairs in progress **\$27,070**

Estimated completion spring break

Walker:

Single point of entry summer project **\$68,686**

Security fencing upgrades – posts installed **\$83,637**

Painting of security fencing spring break **\$4,400**



Wilson:

Roofing overlay complete – School Facilities Board project	\$1,378,283
Punch walk items to be completed	

Fan coil units control valve upgrades – complete	\$57,465
---	-----------------

Replace lighting for walkways (13) and canopies (50)	\$20,040
---	-----------------

**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****